

PV CHECKLIST



PROJECT:

COMPLETED BY:

DATE:

ELECTRICAL PACKAGE

- | | | | | |
|-----|--|-----|----|-----|
| 1. | Has adequate roof space been provided to allow purchasing flexibility for panels with different ratings? | Yes | No | N/A |
| 2. | Have you considered the orientation of the panels? | Yes | No | N/A |
| 3. | To ensure sufficient area is available on the roof with consideration to other services. Has a specialist produced a provisional drawing? Has this been relayed to the architectural team? | Yes | No | N/A |
| 4. | Has a location been identified for the invertors? | Yes | No | N/A |
| 5. | Has ventilation space around the inverter been considered? | Yes | No | N/A |
| 6. | Have panels with improved outputs been considered to reduce the no. of panels required? | Yes | No | N/A |
| 7. | Does the client need remote monitoring of the PV production etc? | Yes | No | N/A |
| 8. | If mounting panels above the roof on a steel structure or similar has wind loading been considered? | Yes | No | N/A |
| 9. | Have you access to PV panel post completion for maintenance? | Yes | No | N/A |
| 10. | Has a robot been considered for cleaning of panels? | Yes | No | N/A |

NOTES

[illegible]

PLEASE NOTE:

EDC takes no liability for any company using this risk assessment template.

FOR MORE INFO CONTACT:

Cork Office

Sara Steele

ssteele@edcengineers.com

+353 (0) 21 428 0476

Dublin Office

Gareth Murphy

gmurphy@edcengineers.com

+353 (0) 15 313 693

Mid-West Office

Richard O'Farrell

rofarrell@edcengineers.com

+353 (0) 61 513 234

London Office

Robert Higgins

rhiggins@edcengineers.com

+44 (0) 203 004 0062

www.edcengineers.com

info@edcengineers.com